Updated Dates of Asbestos Removal



Occupational Hygiene, Environment and Chemistry Centre

Street Address	2 Robert Smith Street, Redbank Q 4301
Postal Address	PO Box 467, Goodna Q 4300
Phone	07 3810 6333
Fax	07 3810 6363

	Asbestos Register
Report Number	OH98049F2
Report Issue Date	19-Jul-18
Report To	Renee Inkster Univertity of Southern Queensland West St Toowoomba QLD 4350
Client Reference	Purchase Order No. 0008096988
Job Description	Ipswich Campus Asbestos Audit 2018
Dates Conducted	14 - 18 June 2018
Responsibility for Sampling	Simtars (R. Greenfield) - Reviewed by Danielle Codd
Approved Signatory	Anne Kelly A / Senior Occupational Hygienist COH / MAIOH

Building Group	Building	Level	Room No. (If applicable)	Primary Location	Secondary Location	Type of Material	Application	Condition	Painted / Sealed (Yes / No)	Friable or Bonded	Sample Reference	Photo Reference	Asbestos Yes or No	Asbestos Type (if present)	Risk Assessment	Comments	Management Plan	Laboratory No.	Analysis Certificate No. Date Rer	moved
В	B Block	3	B362	Ceiling Space	Framework	Fibre-cement sheet	Debris	Poor	No	Bonded	S-8729	8729 A/B	Yes	Amosite Chrysotile	L	Debris nailed to timber framework and loose on timber beams Previous sample No. PB-47136	MP-4	OH98049/08 - 8729	COHLABS 18-3420	
Q	Q Block	1	Q117	Boiler	Flanges	Gaskets	Installed	Good	No	Bonded	PB-2993	Boiler	Yes	Chrysotile	L	Refer to previous report for sample No. PB-2993 Items not accessed 2018 Inspection	MP-5	PB-2993	-	
x	X Block	1	X106	Room	Debris on timber studs	Fibre-cement sheet	Debris	Poor	No	Bonded	PB-31282	-	Yes	Chrysotile	L	Not Accessed; Installed to studs throughout, previous report information	MP-4	PB-31282	-	
х	X Block	1	X114	Room	Debris on timber studs	Fibre-cement sheet	Debris	Poor	No	Bonded	PB-31281	-	Yes	Chrysotile	L	Not Accessed; Installed to studs on South wall, previous report information	MP-4	PB-31281	-	
w	W Block	1	W101 / W102	Rooms	Floor Tiles	Vinyl Tiles	Flooring	Fair	Yes	Bonded	PB-31274	Floors A/B	Yes	Chrysotile	L		MP-4	PB-31247	-	
w	W Block	1	W101 / W102	Rooms	Adhesive for floor tiles	Glue	Adhesive	Fair	Yes	Bonded	PB-31277	-	Yes	Chrysotile	L		MP-4	PB-31277	-	
w	W Block	1	W103	Room	Floor Tiles	Vinyl Tiles	Flooring	Fair	Yes	Bonded	PB-31280	-	Yes	Chrysotile	L	Refer Similar Floor Tiles Installed Throughout Building	MP-4	PB-31280	-	
w	W Block	1	W103	Room	Adhesive for floor tiles	Glue	Adhesive	Fair	Yes	Bonded	Refer PB-31277	-	Yes	Chrysotile	L	Refer Similar Floor Tiles Installed Throughout Building	MP-4	-	-	
w	W Block	1	W106/109	Floor	Floors under tile	Vinyl Tiles	Adhesive	Fair	No	Bonded	Refer	2	Yes	Chrysotile	L			8991.3		
w	W Block	1	W112	Floor	Vinyl Tile	Vinyl Tiles	Flooring	Fair	No	No			Yes	Chrysotile	L			8991.9		
w	W Block	1	W115	Floor	Vinyl Tile	Vinyl Tiles	Flooring	Fair	No	No			Yes	Chrysotile	L			89991.6		
w	W Block	1	W118	Floor	Vinyl Tile	Vinyl Tiles	Adhesive	Fair	No	No			Yes	Chrysotile	L			8991.4		
w	W Block	1	W126	Floor	Vinyl Tile	Vinyl Tiles	Flooring	Fair	No	No			Yes	Chrysotile	L			8991.8		
w	W Block	1	W127	Floor	Vinyl Tile	Vinyl Tiles	Flooring	Fair	No	No			Yes	Chrysotile	L			8991.14		
w	W Block	1	W127 Ext Window	Window Boarding to External	Window Boarding to external	Window Boarding to external		Fair	No	No			Yes	Chrysotile	L			8991.16		
w	W Block	1	Medic Room	Room	Floor Tiles	Vinyl Tiles	Flooring	Fair	Yes	Bonded	Refer PB-31275	-	Yes	Chrysotile	L		MP-4	-	-	
w	W Block	1	Throughout Building	Rooms	Floor Tiles	Vinyl Tiles	Flooring	Fair	Yes	Bonded	PB-31275	-	Yes	Chrysotile	L		MP-4	PB-31275	-	
w	W Block	1	East Wing	Switchboard room	Backing Board	Zelemite	Backing board	Good	Yes	Bonded	PB-31278	East Switchboard	Yes	Chrysotile	L		MP-5	PB-31278	-	
w	W Block	1		Switchboard room	Switchbox Lining Board	Fibre-cement sheet	Thermal	Good	No	Bonded	PB-31279	East Switchboard	Yes	Amosite Chrysotile	L		MP-5	PB-31279	-	
w	W Block	1	Old external lights gaskets seals							Friable			Yes	Chrysotile	L			8991.15		
V	V1 Block	Roof	V1 104	Skylight, packing material	Debris	Fibre-cement sheet	Cladding	Good	Yes	Bonded	PB-59851	Skylight Debris	Yes	Chrysotile	L	Information from previous report	MP-4	PB-59851	-	

Building Group	Building	Level	Room No.(If applicable)	Primary Location	Secondary Location	Type of Material	Application	Year	Sample Reference	AsbestosYes or No	Comments
W Block	W Block	Ceiling	Ceiling void	Ceiling Void		Bituminous Sheeting	Ceiling Void	2023	8991.1	NO	No Asbestos Detected
W Block	W Block	1	W108	Floor Tiles		Vinyl Tiles	Floor	2023	8991.2	NO	No Asbestos Detected
W Block	W Block	1	W114	Floor Tiles		Vinyl Tiles	Floor	2023	8991.5	NO	No Asbestos Detected
W Block	W Block	1	W113	Floor Tiles		Vinyl Tiles	Floor	2023	8991.7	NO	No Asbestos Detected
W Block	W Block	1	W198A	Floor Tiles		Vinyl Tiles	Floor	2023	8991.11	NO	No Asbestos Detected
W Block	W Block	1	W101	Shower partition walls		Fibre Cement Sheeting	Wall	2023	8991.12	NO	No Asbestos Detected
W Block	W Block	1	W101	Perimeter Walls		Fibre Cement Sheeting	Wall	2023	8991.013	NO	No Asbestos Detected

MP - 1

This asbestos-containing material is described as being bonded and sealed and in good condition and not likely to become damaged.

This material may be left in-situ.

Legislation requires that this material should be inspected every FIVE years for signs of damage or deterioration, particularly of the sealed or painted surface.

This inspection could be done by a competent member of staff.

Legislation also requires that this Management Plan be reviewed on a FIVE year basis.

If the material has become damaged it may have to be re-assigned to MP-2 or MP-3

If major work, affecting these materials, has been carried out within the five year period, then the Register and Management Plan should be reviewed. Again this could be done by a competent member of staff.

MP - 2

This asbestos-containing material is described as being **bonded** and in **good** condition and not likely to become damaged. It is, however, **not sealed** / painted or it is partially or poorly painted.

This material may be left in-situ; but it should be sealed or painted if the building is to be occupied. There may be some small holes which would require either filling or painting.

Once painting has been completed, it may be re-assigned to MP-1

Note that if painting of deteriorating paint is to be done, surface preparation must be such that fibres are not disturbed from the surface i.e. no sanding / grinding. During surface preparation, the area should be barricaded off to a distance of 10 metres if practical and operators should wear appropriate Personal Protective Equipment (PPE). This should be in the form of at least a P-10r P-2 disposable mask and disposable overalls.

Preparation of unpainted surfaces would require less stringent control measures, i.e. mask only. Surface preparation could take the form of simply wiping down with a damp rag to remove dust.

MP - 3

This asbestos-containing material is described as being bonded.

This material may be left in-situ, providing; No Additional Electrical Equipment is installed to these Switchboards.

These Switchbox's should be removed intact if works are to be conducted to this building and upgrading of the electrical system is required.

Dispose of items at an approved waste facility.

MP - 4

This asbestos-containing material is described as being bonded and damaged to an extent where it should be removed.

This procedure also refers to loose asbestos debris in the form of broken pieces of asbestos-cement, broken asbestos floor tiles etc.

If, after removal, some sections of undamaged material is left in-situ, it may be re-assigned to MP-1 or MP-2.

Legislation states that areas of less than 10² mtr may be removed by anyone provide they adhere to the guidlines for removal outlined in the Workplace Health and Safety Queensland document "How to Safely Remove Asbestos - Code of Practice 2011"

Areas of greater than 10² mtr must only be removed by a Certified Asbestos Removalist, Class A or B, adhering to the guidlines for removal outlined in the Workplace Health and Safety Queensland document "How to Safely Remove Asbestos - Code of Practice 2011"

Airborne asbestos fibre monitoring may in some cases be deemed appropriate.

A visual inspection by an independent competent person is also required under the legislation for the delivery of a Clearance Certificate.

MP - 5

This asbestos-containing material is described as bonded, but could become friable if disturbed; I.e. the flanges are unbolted and seperated. If the gasket surfaces are seperated, they become damaged, the asbestos fibres could then be exposed and hence liberate fibres to the air.

As these materials are well sealed and only the outer edge is visiable the likelyhood of damage is low, they are also not easy to access.

While it's immediate removal is not considered necessary, it could be scheduled for removal at some point. The disassembling of these flanges is not recommended as an A Class asbestos removalist would be required for this work. The cutting the flange pipe either side of the flange is recommended. Conducting removal using this method would only require a B Class Asbestos Removalist.

Legislation states that all potential friable asbestos materials must only be removed by a Certified Asbestos Removalist, Class A. Removalists must adhere to the guidelines for removal outlined in the Workplace Health and Safety Queensland document "How to Safely Remove Asbestos - Code of Practice 2011"

It is advisable for a competent member of staff to liase with the removalist and to ensure that the guidelines are being kept to; i.e.

- 1. The removalist holds an A-Class licence and has a documented Asbestos Removal Control Plan
- 2. The area should be barricaded and signage should indicate that asbestos removal is in progress
- 3. All operators should wear respiratory protection conforming to the requirements of AS/NZS 1716:2009 Selection, Use and Maintenance of
- Respiratory Protective Devices or its equivalent.
- 4. The removal area is encapsulated or consists of an enclosed area e.g. a room

For further requirements refer to the Code of Practice.

Airborne asbestos fibre monitoring would be mandatory. In most cases it is required to conduct:- Background Monitoring before the work commences, Work-in-Progress Monitoring to ensure control procedures are effective and, after removal, Clearance Monitoring to establish that airborne fibre concentrations are at 'normal background levels' before any enclosure can be removed and persons allowed to re-enter the room / area, without wearing respiratory protection.

A visual inspection by an independent licensed asbestos assessor is also required under the legislation. If both this inspection and the Clearance Monitoring are satisfactory, the assessor will issue a Clearance Certificate.

			Consequence							
Probability	Insignificant No Injury 0-\$5K	<mark>Minor</mark> First Aid \$5K-\$50K	Moderate Med Treatment \$50K-\$100K	Major Serious Injuries \$100K-\$250K	Catastrophic Death More than \$250K					
Almost Certain 1 in 2	М	н	E	E	Е					
Likely 1 in 100	М	н	н	E	Е					
Possible 1 in 1000	L	М	н	н	н					
Unlikely 1 in 10,000	L	L	М	М	М					
Rare 1 in 1,000,000	L	L	L	L	L					
E	= Extreme Risk	Needs urgent, immediate	Needs urgent, immediate attention, possible liability for prosecution / very serious consequences.							
	H = High Risk	Requires immediate actio	Requires immediate action for rectification.							
M :	= Moderate Risk	Requires planned action f	Requires planned action for rectification.							
	L = Low Risk	Use routine procedures fo	Use routine procedures for planned rectification when time and resources permit.							





8724: B Block, A/C Heater Bank



8725: B Block, Comms. Rm B239A. ceiling





8729 B: B Block, Debris in ceiling space

8729 C: B Block, Debris in ceiling space



8731: B Block, Plant Room, ceiling





_







8732: B Block, A/C Heater Bank





C Block, Gable

8735: C Block, C115, ceiling

8736: C Block, Plant Room, ceiling





8737 C: External Skylight walls



8738: C Block, veranda ceilings



8739 A: C Block, C108, upper wall panels




8727: B Block, A/C Heater Bank

8730 A: B Block, Eave Soffits



8737A: Internal Skylight walls

8739 B: C Block, upper wall panels



8741 B: G Block, entry walls

8744: G Block, rear veranda floor

8749: H Block, Service room, walls

8753: M Block, walk through ceiling



Boiler: Q Block, flange gaskets

8757 B: K Block, foyer walls

8762: L Block, Kitchen, wall at cash register

X Block: Vent pipes

W Block: West Switchboard, backing board

8769: V1 Block, walls at toilets



V1 Block: Skylight Debris



8771A: T Block, wall cladding, East end



8770: V2 Block, wall cladding, V2113






8771B: T Block, wall cladding, West end




8764 B / 8765 B: V2 Block, fascia & eave soffits

8764 C: V3 Block, fascia

F Block



8722 A: F Block, wall panels



8765 C: V3 Block, eave soffits

8722 B: F Block, eave soffits